



*Underground connector excavation, South of Lakeside, is complete. 2/25/16*

## CONSTRUCTION

What has been completed:

- More than 33,181 cubic yards of concrete placed.
- More than 193,000 square feet of glass curtainwall façade panels installed.
- More than 17,000 square feet of insulated metal panels installed.
- More than 176,074 lineal feet of mechanical, plumbing, and sprinkler piping installed.
- More than 998,150 lineal feet of electrical conduit and wire placed.
- More than 283,250 pounds of sheet metal ductwork installed.
- More than 1,216,350 square feet of drywall mounted.

Through February 2016, a total of approximately 969,091 manhours have been performed on the project, and more than 2,040 people have come onsite for construction.

## SCHEDULE

Construction continues to remain on-schedule!

- Exterior building roof and exterior wall components are substantially complete.
- Glass infill at the construction hoist area is complete.
- Mechanical, electrical, plumbing, and fire protection conduits, duct, and piping have progressed to the Penthouse.
- Drywall is substantially complete through Level 32.
- Guestroom finishes are in progress up to Level 32.
- Elevators PE 1-6 are built through Level 32, and PE 7 & 8 are complete. SE 1 & 2 are complete and are currently being used for construction. SE 3 & 4 are complete.
- Installation of the Podium escalators is continuing.
- Third and fifth floor ballroom and prefunction area ceilings are in progress and wallcovering and millwork are continuing.
- Installation of kitchen equipment in the Podium is complete and start-up began February 23rd and is progressing.
- Exterior sitework is progressing as weather allows.
- The main lobby Terrazzo is 85% complete, and the 2nd floor bar area Terrazzo is complete.
- Underground connector excavation, South of Lakeside, is complete, and concrete structure is just beginning. Connector earthwork, North of Lakeside, has started and is 25% complete.