

CONSTRUCTION

What has been completed:

- More than 33,156 cubic yards of concrete placed.
- More than 180,000 square feet of glass curtainwall façade panels installed.
- More than 17,000 square feet of insulated metal panels installed.
- More than 329,637 lineal feet of mechanical, plumbing, and sprinkler piping installed.
- More than 832,338 lineal feet of electrical conduit and wire placed.
- More than 275,000 pounds of sheet metal ductwork installed.
- More than 861,422 square feet of drywall mounted.

Through November 2015, a total of approximately 795,435 manhours have been performed on the project, and more than 1,793 people have come onsite for construction.

SCHEDULE

Construction continues to remain on-schedule!

- All structural concrete is complete.
- Mechanical, electrical, plumbing, and fire protection conduits, duct, and piping are progressing through Level 33 and will continue to the Penthouse.
- Interior walls are progressing through Level 32 and will continue up the building as areas become available.
- Glass curtainwall panel installation is complete in the Tower, with the exception of the buck hoist leave-out areas.
- Metal panel façade installation is complete.
- North elevation canopy steel is fully erected, detailed, and painted, and the glass panels are being installed.
- Elevators PE 1-6 are built through Level 15, and PE 7 & 8 are complete. SE 1 & 2 are complete and inspected. Work on SE 3 & 4 is ongoing.
- Installation of the Podium escalators is continuing.
- Interior painting, flooring, and drywall are progressing in the Podium.
- Painting and wallcovering are progressing in the Tower through Level 23.
- Installation of kitchen equipment in the Podium is progressing.
- Of the four temporary construction hoists, two are operational to the roof and the other two have been removed.
- Exterior sitework is progressing.
- The tower crane has been disassembled and removed from the jobsite.

