



Glass curtainwall is progressing to Level 31 of the Tower. 10/29/15

CONSTRUCTION

What has been completed:

- More than 33,031 cubic yards of concrete placed.
- More than 180,000 square feet of glass curtainwall façade panels installed.
- More than 16,000 square feet of insulated metal panels installed.
- More than 166,919 lineal feet of mechanical, plumbing, and sprinkler piping installed.
- More than 824,300 lineal feet of electrical conduit and wire placed.
- More than 241,900 pounds of sheet metal ductwork installed.
- More than 693,764 square feet of drywall mounted.

Through October 2015, a total of approximately 726,775 manhours have been performed on the project, and more than 1,730 people have come onsite for construction.

SCHEDULE

Construction continues to remain on-schedule!

- All structural concrete is complete.
- Mechanical, electrical, plumbing, and fire protection conduits, duct, and piping are progressing through Level 32 and will continue to the Penthouse.
- Interior walls are progressing through Level 30 and will continue up the building as areas become available.
- Glass curtainwall panel installation is progressing through Level 31 of the Tower.
- Metal panel façade installation is complete.
- North elevation canopy steel is fully erected, detailed, and painted.
- Installation of the interior elevators is progressing in both concrete elevator cores. Elevators PE 1-6 are built through Level 10, and PE 7 & 8 are complete. SE 1 & 2 are complete through Level 21.
- Installation of the Podium escalators is continuing.
- Interior painting, flooring, and drywall are progressing in the Podium.
- Painting and wallcovering are progressing in the Tower.
- Installation of kitchen equipment in the Podium is progressing.
- The temporary construction hoists are operational to the roof.
- Exterior sitework is progressing.
- Top-of-Tower structural steel is complete.