

Report Date: February 12, 2021

Project: Cuyahoga County
Board of Elections

Inspector(s):

- Julianne Gue, Certified Technician

Inspection and Test Date(s):

- January 29, 2021
- February 2, 2021

Duct Fabricators, Inc. "Fire Safety Division" inspected the Thirteen (13) fire dampers noted on the following sheets for proper installation. The dampers were then tested and photographed in the "open" and "closed" positions to confirm that they were functioning as designed.

All of the dampers passed the inspection and functional testing.

NOTES: NFPA 80 and NFPA 105 require newly installed dampers to be inspected and tested one year after initial installation. Thereafter, dampers located in patient care facilities are to be inspected and tested every six years.

Additionally, the information contained herein verified whether the dampers were functional at the time of testing. This verification process does not represent any form of a guarantee that the dampers will properly perform in the future.

Duct Fabricators, Inc.
 883 Addison Rd. Cleveland, Ohio
 P: 216-391-2400 F: 216-391-2492



Fire / Smoke / Fire & Smoke Damper
Composite Inspection Report

| | <u>FD/SD/FSD</u> | <u>I.D.#</u> | <u>Size</u> | <u>Manufacturer</u> | <u>Model</u> | <u>Visual</u> | <u>Functional</u> | <u>Comments</u> |
|----|------------------|--------------|-------------|---------------------|--------------|---------------|-------------------|-----------------|
| 1 | FD | AHU1-1-R | 52X15 | Safe Air | Unknown | Pass | Pass | None |
| 2 | FD | AHU1-1-S | 52x14 Oval | Safe Air | Unknown | Pass | Pass | None |
| 3 | FD | AHU1-2-R1 | 70x14 | Safe Air | Unknown | Pass | Pass | None |
| 4 | FD | AHU1-2-R2 | 70x14 | Safe Air | Unknown | Pass | Pass | None |
| 5 | FD | AHU1-2-S | 64x14 Oval | Safe Air | Unknown | Pass | Pass | None |
| 6 | FD | AHU1-3-R1 | 68x14 | Safe Air | Unknown | Pass | Pass | None |
| 7 | FD | AHU1-3-R1 | 69x14 | Safe Air | Unknown | Pass | Pass | None |
| 8 | FD | AHU1-3-S | 32 Round | Safe Air | Unknown | Pass | Pass | None |
| 9 | FD | AHU1-4-R1 | 75x14 | Safe Air | Unknown | Pass | Pass | None |
| 10 | FD | AHU1-4-R2 | 30x14 | Safe Air | Unknown | Pass | Pass | None |
| 11 | FD | AHU1-4-S | 32 Round | Safe Air | Unknown | Pass | Pass | None |
| 12 | FD | AHU1-B-R | 36x24 | Safe Air | Unknown | Pass | Pass | None |
| 13 | FD | AHU1-B-S | 20x7 Oval | Safe Air | Unknown | Pass | Pass | None |
| 14 | | | | | | | | |
| 15 | | | | | | | | |
| 16 | | | | | | | | |
| 17 | | | | | | | | |
| 18 | | | | | | | | |
| 19 | | | | | | | | |
| 20 | | | | | | | | |

Inspector: Julie Gue
Inspection Dates: January 29, 2021, February 1, 2021
Facility: Board of Elections

S= Supply Air FD = Fire Damper
 R = Return Air SD = Smoke Damper
 EA = Exhaust Air FSD = Fire Smoke Damper